LANZO COMPANIES

Building and restoring sustainable infrastructure to support the needs of our communities

HILLSBORO BEACH WATER MAIN REPLACEMENT SCHEDULE

Updated As of 12/17/2017

	August '17				September '17				October '17					November '17				December '17				January '18				February '18				March '18				April '18					May '18				June '18			
	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W5	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W5	W1	W2	W3	W4	W1	W2	W3	W4
Work Activity	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	5	12	19	26	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25
Notice to Proceed																																														
Mobilization																																														
Hurricane Irma Delay																																														
Remobilization																																														
Install Valve Cluster at 1210 Hillsboro Mile																																														
Install 7 FHs Between 1210 Hillsboro Mile and 1237 Hillsboro Mile																																														
Install Bypass Between 1210 Hillsboro Mile and 1021 Hillsboro Mile																																														
Install CIPP Liner in 12" Water Main Between 1210 Hillsboro Mile and 1021 Hillsboro Mile																																														
Install CIPP Liner in 8" Water Main Between 1021 Hillsboro Mile and 921 Hillsboro Mile																																														
Install CIPP Liner in 8"/6"/10" Water Main Between 1210 Hillsboro Mile and 1021 Hillsboro Mile																																														
Install Valve Cluster at 1021 Hillsboro Mile																																														
Install 8" Water Main Between 1021 Hillsboro Mile and 921 Hillsboro Mile																																														
Substantial Completion - 5/27/18																																														

Work Completed / In Progress

Remaining Work

Scheduled Water Service Interuptions